



# HVAC Tune-Up Verification Worksheet



Your life. Plugged in.™

Attach a copy of this Worksheet with the Rebate Application.

Customer Name: \_\_\_\_\_ Contractor Name: \_\_\_\_\_

Unit Serial Number: \_\_\_\_\_

## REFRIGERANT TEST (Before Tune-Up)

System must run a minimum of 15 minutes before measurements are taken

Outdoor Air Temperature (at Condenser) \_\_\_\_\_ °F DB  
 Supply Air Temperature (in ductwork near coil) \_\_\_\_\_ °F DB \_\_\_\_\_ °F WB  
 Return Air Temperature (in ductwork near coil) \_\_\_\_\_ °F DB \_\_\_\_\_ °F WB  
 Liquid Line Pressure \_\_\_\_\_ PSI      Liquid Line Temperature \_\_\_\_\_ °F DB  
 Suction Line Pressure \_\_\_\_\_ PSI      Suction Line Temperature \_\_\_\_\_ °F DB  
 Subcooling (Condenser Temp - Liq. Line Temp) \_\_\_\_\_ °F DB      OEM Subcooling Goal \_\_\_\_\_ °F  
 (For TXV, subcooling must be within +/- 3 °F of OEM goal)  
 Superheat (Suct. Line Temp - Evap. Temp) \_\_\_\_\_ °F DB      OEM Superheating Goal \_\_\_\_\_ °F  
 (For Fixed Orifice, superheat must be within +/- 5 °F of OEM goal)

### System Capacity

Coil Capacity CFM X 1.08 X (Supply Air Dry Bulb - Return Air Dry Bulb) = Coil Capacity Btuh  
 \_\_\_\_\_ X 1.08 X ( \_\_\_\_\_ - \_\_\_\_\_ ) = \_\_\_\_\_ Btuh

### System Efficiency

Coil Capacity Btuh ÷ Equipment Nominal Capacity Btuh = System Efficiency Index %  
 \_\_\_\_\_ ÷ \_\_\_\_\_ = \_\_\_\_\_ %

### Required Services to be performed AFTER initial test above

- Clean Condenser coil
- Change or clean Air Filter (can be customer supplied)
- Check and adjust air flow as required
- Check for signs of oil and refrigerant leaks at all exposed fittings
- Check condition of all electrical connections and tighten as required
- Check for proper operation of Thermostat
- Adjust Refrigerant charge if needed

## REFRIGERANT TEST (After Tune-Up)

System must run a minimum of 15 minutes before measurements are taken

Outdoor Air Temperature (at Condenser) \_\_\_\_\_ °F DB  
 Supply Air Temperature (in ductwork near coil) \_\_\_\_\_ °F DB \_\_\_\_\_ °F WB  
 Return Air Temperature (in ductwork near coil) \_\_\_\_\_ °F DB \_\_\_\_\_ °F WB  
 Liquid Line Pressure \_\_\_\_\_ PSI      Liquid Line Temperature \_\_\_\_\_ °F DB  
 Suction Line Pressure \_\_\_\_\_ PSI      Suction Line Temperature \_\_\_\_\_ °F DB  
 Subcooling (Condenser Temp - Liq. Line Temp) \_\_\_\_\_ °F DB      OEM Subcooling Goal \_\_\_\_\_ °F  
 (For TXV, subcooling must be within +/- 3 °F of OEM goal)  
 Superheat (Suct. Line Temp - Evap. Temp) \_\_\_\_\_ °F DB      OEM Superheating Goal \_\_\_\_\_ °F  
 (For Fixed Orifice, superheat must be within +/- 5 °F of OEM goal)

### System Capacity

Coil Capacity CFM X 1.08 X (Supply Air Dry Bulb - Return Air Dry Bulb) = Coil Capacity Btuh  
 \_\_\_\_\_ X 1.08 X ( \_\_\_\_\_ - \_\_\_\_\_ ) = \_\_\_\_\_ Btuh

### System Efficiency

Coil Capacity Btuh ÷ Equipment Nominal Capacity Btuh = System Efficiency Index %  
 \_\_\_\_\_ ÷ \_\_\_\_\_ = \_\_\_\_\_ %\*

\*Final Efficiency Index must be > 85% or (Final Efficiency Index - Initial Efficiency Index) must be > 10 points

### Required Services to be performed AFTER initial test above

- Final Results discussed with Customer
- Additional Energy Savings discussed with Customer (if applicable)
- Explain QA process with Customer

\_\_\_\_\_  
Customer Signature

\_\_\_\_\_  
Technician Signature



# HVAC Installation Verification Worksheet



Your life. Plugged in.™

Attach a copy of this Worksheet with the Rebate Application.

Customer Name: \_\_\_\_\_ Contractor Name: \_\_\_\_\_

Unit Serial Number: \_\_\_\_\_

## REFRIGERANT TEST (After Replacement) System must run a minimum of 15 minutes before measurements are taken

Outdoor Air Temperature (at Condenser) \_\_\_\_\_ °F DB

Supply Air Temperature (in ductwork near coil) \_\_\_\_\_ °F DB \_\_\_\_\_ °F WB

Return Air Temperature (in ductwork near coil) \_\_\_\_\_ °F DB \_\_\_\_\_ °F WB

Liquid Line Pressure \_\_\_\_\_ PSI      Liquid Line Temperature \_\_\_\_\_ °F DB

Suction Line Pressure \_\_\_\_\_ PSI      Suction Line Temperature \_\_\_\_\_ °F DB

Subcooling (Condenser Temp - Liq. Line Temp) \_\_\_\_\_ °F DB      OEM Subcooling Goal \_\_\_\_\_ °F  
(For TXV, subcooling must be within +/- 3 °F of OEM goal)

Superheat (Suct. Line Temp - Evap. Temp) \_\_\_\_\_ °F DB      OEM Superheating Goal \_\_\_\_\_ °F  
(For Fixed Orifice, superheat must be within +/- 5 °F of OEM goal)

### System Capacity

Coil Capacity CFM X 1.08 X (Supply Air Dry Bulb - Return Air Dry Bulb) = Coil Capacity Btuh

\_\_\_\_\_ X 1.08 X ( \_\_\_\_\_ - \_\_\_\_\_ ) = \_\_\_\_\_ Btuh

### System Efficiency

Coil Capacity Btuh ÷ Equipment Nominal Capacity Btuh = System Efficiency Index %

\_\_\_\_\_ ÷ \_\_\_\_\_ = \_\_\_\_\_ %\*

\*Final Efficiency Index must be > 85%

- Final Results discussed with Customer
- Additional Energy Savings discussed with Customer (if applicable)
- Explain QA process with Customer

\_\_\_\_\_  
Customer Signature

\_\_\_\_\_  
Technician Signature